Sl.No	Item Name	Unit	BOQ Quantity
10	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregate @ 0.892cum and fine aggregates @ 0.465cum machine mixed, machinemixed, concrete laid in layers not exceeding 15 cms, thick well compacted in foundation and plinth, cost of all materials, labour HOM of machinery, curing complete as per specifications.	Cum	134.35
	Released Qty		
	Upto 125%		
11	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks,& Plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications Footing	Cum	78.84
	Released Qty		
	Upto 125%		
	Above 125%		
12	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks,& Plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications Columns	Cum	19.74
13	Providing & removing centering shuttering, strutting, propping etc., and removal of form work for foundations, footings bases of columns for mass concrete including cost of all materials, labour complete as per specifications Footing	Sqm	196.5
	Released Qty		
	Privious Qty		
	Upto 125%		
14	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge.	Sqm	279.5
15	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregares of ready mixef concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25 Plinth Beam	Cum	40.7

BOQ Quantity	Previous		Present Measurement			Total Up-to date	
	Qty	Amount	Qty	Rate	Amount	Qty	Amount
134.35	135.42			6000.00			
	134.35	806100				134.35	806100.00
			9.71	6000.00	58260.00	9.71	58260.00
78.84	185.64			7300			
	78.84	575532				78.84	575532.00
			19.71	7300.00	143883.00	19.71	143883.00
			87.08	7235.98	630109.49	87.08	630109.49
19.74	19.74	144102		7300		19.74	144102.00
196.5	234.34						
	196.56	58968				196.56	58968.00
	37.78						
			37.78	300.00	11334.00	37.78	11334.00
279.5	169.76	84881		500.00		169.76	84881.00
40.7	29.21	213252		7300.00		29.21	213252.00

Sl.No	Item Name	Unit	BOQ Quantity
16	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregares of ready mixef concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25 Roof Slab	Cum	133.17
17	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregares of ready mixef concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25 Roof Beams	Cum	27.17
	Released Qty		
	Upto 125%		
19	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specification.	Cum	81.85
	Released Qty		
	Upto 125%		
20	Providing and removing Centering, shuttering, strutting, propping etc.,and removal of from work for vertical surface such as walls at any thickness including attched plasters, butresses, plinth cills and string courses cost of all materials, labour complete as per specification	Sqm	407.4
21	Providing and removing cenering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications	Sqm	853.7
22	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications.	Sqm	362.2
23	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton. Staircase.	Sqm	35.65
25	Providing & removing centering shuttering,strutting, propping etc., and removal of form work for sides & soffits of beams, beam haunchings, cantilever girders, bresumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications.	Sqm	37.98
	Upto 125%		
	Above 125%		
26	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.5175cum and fine aggregtes @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour. HOM of machinery, finishing, curing, complete as per specifications.	Sqm	14.1
27	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specificaiton.	Sqm	14.1
	Upto 125%		
	Above 125%		